

**TAR/TBI
CONSTRUCTION, Inc.**

QA REPORT

12

DATE: 9/2/2010

DAY: Thurs

PROJECT MANAGER:
ENGINEERING MANAGER:
Superintendent
Quality Control

Wily Splain

Kris Manke

Kris Manke

Project Name
Project Number

336A Aircraft Storage

J101395/ 101396/ 101397

Tunista/TBI Const

WEATHER:

Temperature

65

Wind Vel Dir

Cloudy

Rain / Snow

Overcast

Visibility / Conditions

Good

Notes

Patrick working utilidor run with welding, piping, guides
M/H tie work. 5 men

HC - None

TAR/TBI - Strip slab forms, start to tie wall bar. Wall pour set for Fri at
3:00:00 PM. Prep to set utilidor lid at sewer connection on Friday
Corner, utilidor run, and demo

Photo's

JOB ACTIVITIES

Kris Manke